

**Grantee: State of Illinois**

**Grant: B-08-DN-17-0001**

**July 1, 2010 thru September 30, 2010 Performance Report**

**Grant Number:**

B-08-DN-17-0001

**Obligation Date:**

**Grantee Name:**

State of Illinois

**Award Date:**

**Grant Amount:**

\$53,113,044.00

**Contract End Date:**

**Grant Status:**

Active

**Review by HUD:**

Submitted - Await for Review

**QPR Contact:**

No QPR Contact Found

**Disasters:**

**Declaration Number**

NSP

**Narratives**

**Areas of Greatest Need:**

**Distribution and and Uses of Funds:**

**Definitions and Descriptions:**

**Low Income Targeting:**

**Acquisition and Relocation:**

**Public Comment:**

**Overall**

**This Report Period**

**To Date**

**Total Projected Budget from All Sources**

N/A

\$53,113,044.00

**Total CDBG Program Funds Budgeted**

N/A

\$53,113,044.00

**Program Funds Drawdown**

\$9,762,727.20

\$11,021,151.37

**Obligated CDBG DR Funds**

\$31,649,135.85

\$52,763,578.38

**Expended CDBG DR Funds**

\$9,133,263.47

\$10,156,449.46

<b>Match Contributed</b>	\$325,158.23	\$325,158.23
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$325,158.23
<b>Limit on Public Services</b>	\$7,966,956.60	\$0.00
<b>Limit on Admin/Planning</b>	\$5,311,304.40	\$304,305.50
<b>Limit on State Admin</b>	\$0.00	\$0.00

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

<b>National Objective</b>	<b>Target</b>	<b>Actual</b>
<b>NSP Only - LH - 25% Set-Aside</b>	\$13,278,261.00	\$26,314,385.59

## Overall Progress Narrative:

During this quarter, The State of Illinois met the September 4, 2010 obligation deadline and obligated 100% of our NSP grant amount of \$53,113,044.00. The majority of our Subgrantees throughout the state are actively acquiring properties and several have begun construction. We have not yet received any program income, but we anticipate our Subgrantees will begin generating program income during the first or second quarter of 2011.

## Project Summary

<b>Project #, Project Title</b>	<b>This Report Period</b>	<b>To Date</b>	
	<b>Program Funds Drawdown</b>	<b>Project Funds Budgeted</b>	<b>Program Funds Drawdown</b>
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
Activity A, Financing Mechanisms	\$0.00	\$25,000.00	\$0.00
Activity B, Acquisition & Rehab for sale/rent	\$7,566,240.87	\$25,005,021.52	\$7,785,121.36
Activity C, Land Banking	\$0.00	\$0.00	\$0.00
Activity D, Demolition	\$0.00	\$479,484.50	\$0.00
Activity E, Redevelopment	\$1,892,180.83	\$22,292,233.98	\$2,392,180.83
Activity F, Administration	\$304,305.50	\$5,311,304.00	\$843,849.18
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00
NSP2-City of Berwyn, Home Buyer Program	\$0.00	\$0.00	\$0.00
NSP2-City of Champaign, Home Buyer Program	\$0.00	\$0.00	\$0.00

NSP2-City of East St. Louis, Home Buyer Program	\$0.00	\$0.00	\$0.00
NSP2-City of Quincy, Home Buyer Program	\$0.00	\$0.00	\$0.00
NSP2-City of Rock Island, Home Buyer Program	\$0.00	\$0.00	\$0.00
NSP2-Genesis Housing Development, Home Buyer Program	\$0.00	\$0.00	\$0.00
NSP2-Madison County, Home Buyer Program	\$0.00	\$0.00	\$0.00
NSP2-Proviso Township, Home Buyer Program	\$0.00	\$0.00	\$0.00
NSP2-Will County Land Use, Home Buyer Program	\$0.00	\$0.00	\$0.00
NSP3-City of Champaign, Rental Program	\$0.00	\$0.00	\$0.00
NSP3-City of East St. Louis, Rental Program	\$0.00	\$0.00	\$0.00
NSP3-City of Quincy, Rental Program	\$0.00	\$0.00	\$0.00
NSP3-City of Rock Island, Rental Program	\$0.00	\$0.00	\$0.00
NSP3-D&O Properties, Rental Program	\$0.00	\$0.00	\$0.00
NSP3-Hispanic Housing Development, Rental Program	\$0.00	\$0.00	\$0.00
NSP3-IFF, Rental Program	\$0.00	\$0.00	\$0.00
NSP3-Madison County, Rental Program	\$0.00	\$0.00	\$0.00
NSP3-McHenry County, Rental Program	\$0.00	\$0.00	\$0.00
NSP3-Will County Land Use, Rental Program	\$0.00	\$0.00	\$0.00
NSP4-City of Champaign, Residential Financing Program	\$0.00	\$0.00	\$0.00
NSP4-City of Quincy, Residential Financing Program	\$0.00	\$0.00	\$0.00
NSP4-City of Rock Island, Residential Financing Program	\$0.00	\$0.00	\$0.00
NSP4-Genesis Housing Development, Residential Financing	\$0.00	\$0.00	\$0.00
NSP4-Madison County, Residential Financing Program	\$0.00	\$0.00	\$0.00
NSP5-City of Berwyn, Demolition Program	\$0.00	\$0.00	\$0.00
NSP5-City of Champaign, Demolition Program	\$0.00	\$0.00	\$0.00
NSP5-City of Quincy, Demolition Program	\$0.00	\$0.00	\$0.00
NSP5-City of Rock Island, Demolition Program	\$0.00	\$0.00	\$0.00
NSP5-Delta Center, Demolition Program	\$0.00	\$0.00	\$0.00
NSP5-The Springfield Project, Demolition Program	\$0.00	\$0.00	\$0.00
NSP6-City of Champaign, Land Bank Program	\$0.00	\$0.00	\$0.00
NSP6-City of East St. Louis, Land Bank Program	\$0.00	\$0.00	\$0.00
NSP7-55th State Redevelopment, Redevelopment of Demolished	\$0.00	\$0.00	\$0.00
NSP7-City of Champaign, Redevelopment of Demolished or	\$0.00	\$0.00	\$0.00
NSP7-City of Rock Island, Redevelopment of Demolished or	\$0.00	\$0.00	\$0.00
NSP7-D&O Properties, Redevelopment of Demolished or Vacant	\$0.00	\$0.00	\$0.00
NSP7-Delta Center, Redevelopment of Demolished or Vacant	\$0.00	\$0.00	\$0.00
NSP7-Genesis Housing Development, Redevelopment of	\$0.00	\$0.00	\$0.00
NSP7-Habitat for Humanity, Redevelopment of Demolished or	\$0.00	\$0.00	\$0.00
NSP7-IFF, Redevelopment of Demolished or Vacant Property of	\$0.00	\$0.00	\$0.00
NSP7-Madison County, Redevelopment of Demolished or Vacant	\$0.00	\$0.00	\$0.00
NSP7-McHenry County, Redevelopment of Demolished or Vacant	\$0.00	\$0.00	\$0.00
NSP7-New Mom's Inc., Redevelopment of Demolished or Vacant	\$0.00	\$0.00	\$0.00
NSP7-The Springfield Project, Redevelopment of Demolished or	\$0.00	\$0.00	\$0.00

NSP7-Will County Land Use, Redevelopment of Demolished or

\$0.00

\$0.00

\$0.00

## Activities

**Grantee Activity Number:** B-75002-LH

**Activity Title:** Proviso Township - Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Proviso Township Mental Health Commission

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,886,215.07
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,886,215.07
<b>Program Funds Drawdown</b>	\$216,148.64	\$216,148.64
<b>Obligated CDBG DR Funds</b>	\$1,886,215.07	\$1,886,215.07
<b>Expended CDBG DR Funds</b>	\$216,148.64	\$216,148.64
Proviso Township Mental Health Commission	\$216,148.64	\$216,148.64
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

Melrose Park and Stone Park, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** B-75002-LM

**Activity Title:** Proviso Township - Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Proviso Township Mental Health Commission

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$613,784.93
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$613,784.93
<b>Program Funds Drawdown</b>	\$81,846.98	\$81,846.98
<b>Obligated CDBG DR Funds</b>	\$613,784.93	\$613,784.93
<b>Expended CDBG DR Funds</b>	\$81,846.98	\$81,846.98
Proviso Township Mental Health Commission	\$81,846.98	\$81,846.98
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

Stone Park and Melrose Park, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** B-75003-LH

**Activity Title:** IFF - Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

IFF

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$2,423,906.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$2,423,906.00
<b>Program Funds Drawdown</b>	\$776,615.55	\$776,615.55
<b>Obligated CDBG DR Funds</b>	\$1,262,006.00	\$2,423,906.00
<b>Expended CDBG DR Funds</b>	\$776,615.55	\$776,615.55
IFF	\$776,615.55	\$776,615.55
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

Lynwood, Glenwood, Homewood, Alsip, Matteson, Chicago Heights, Berwyn, Summit, Brookfield, Evanston and Aurora, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/17

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/17

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/17	0/0	0/17	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** B-75005-LH

**Activity Title:** Hispanic Housing - Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Hispanic Housing Development Corporation

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$3,419,880.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$3,419,880.00
<b>Program Funds Drawdown</b>	\$1,189,399.12	\$1,189,399.12
<b>Obligated CDBG DR Funds</b>	\$3,419,880.00	\$3,419,880.00
<b>Expended CDBG DR Funds</b>	\$1,189,399.12	\$1,189,399.12
Hispanic Housing Development Corporation	\$1,189,399.12	\$1,189,399.12
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

Chicago, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>B-75006-LH</b>
<b>Activity Title:</b>	<b>City of Berwyn - Acq/Rehab Rent or Sale</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
Activity B

**Project Title:**  
Acquisition & Rehab for sale/rent

**Projected Start Date:**  
04/01/2010

**Projected End Date:**  
03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
City of Berwyn

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,189,282.04
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,189,282.04
<b>Program Funds Drawdown</b>	\$995,157.22	\$995,157.22
<b>Obligated CDBG DR Funds</b>	\$1,005,986.76	\$1,189,282.04
<b>Expended CDBG DR Funds</b>	\$995,157.22	\$995,157.22
City of Berwyn	\$995,157.22	\$995,157.22
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

City of Berwyn, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/4

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/4

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households benefitting	0	0	0	0/4	0/0	0/4	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** B-75006-LM

**Activity Title:** City of Berwyn - Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

Activity B

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected Start Date:**

04/01/2010

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Berwyn

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$2,610,717.96
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$2,610,717.96
<b>Program Funds Drawdown</b>	\$949,333.19	\$949,333.19
<b>Obligated CDBG DR Funds</b>	\$2,113,868.81	\$2,610,717.96
<b>Expended CDBG DR Funds</b>	\$949,333.19	\$949,333.19
City of Berwyn	\$949,333.19	\$949,333.19
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

City of Berwyn, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/5

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/5



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households benefitting	0	0	0	0/0	0/5	0/5	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** B-75008-LH

**Activity Title:** Genesis Housing - Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Genesis Housing Development Corporation

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$896,156.86
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$896,156.86
<b>Program Funds Drawdown</b>	\$96,939.85	\$96,939.85
<b>Obligated CDBG DR Funds</b>	\$302,688.86	\$896,156.86
<b>Expended CDBG DR Funds</b>	\$96,939.85	\$96,939.85
Genesis Housing Development Corporation	\$96,939.85	\$96,939.85
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

City of Chicago, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** B-75008-LM

**Activity Title:** Genesis Housing Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Genesis Housing Development Corporation

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,303,843.14
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,303,843.14
<b>Program Funds Drawdown</b>	\$88,109.33	\$88,109.33
<b>Obligated CDBG DR Funds</b>	\$588,921.14	\$1,303,843.14
<b>Expended CDBG DR Funds</b>	\$88,109.33	\$88,109.33
Genesis Housing Development Corporation	\$88,109.33	\$88,109.33
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

City of Chicago, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** B-75010-LH  
**Activity Title:** Will County - Acq/Rehab Rent or Sale

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 Activity B

**Project Title:**  
 Acquisition & Rehab for sale/rent

**Projected Start Date:**  
 04/01/2010

**Projected End Date:**  
 03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 Will County Land Use

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,285,800.00
Total CDBG Program Funds Budgeted	N/A	\$1,285,800.00
Program Funds Drawdown	\$946,593.00	\$1,165,473.49
Obligated CDBG DR Funds	\$980,363.87	\$1,285,800.00
Expended CDBG DR Funds	\$946,593.00	\$1,165,473.49
Will County Land Use	\$946,593.00	\$1,165,473.49
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

Will County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/10	0/0	0/10	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** B-75010-LM

**Activity Title:** Will County - Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

Activity B

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected Start Date:**

04/01/2010

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Will County Land Use

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$355,500.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$355,500.00
<b>Program Funds Drawdown</b>	\$264,321.47	\$264,321.47
<b>Obligated CDBG DR Funds</b>	\$355,500.00	\$355,500.00
<b>Expended CDBG DR Funds</b>	\$264,321.47	\$264,321.47
Will County Land Use	\$264,321.47	\$264,321.47
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

Will County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/2

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/2



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households benefitting	0	0	0	0/0	0/2	0/2	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>B-75011-LH</b>
<b>Activity Title:</b>	<b>CAHMCO - Acq/Rehab Rent or Sale</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Corporation for Affordable Homes of McHenry County

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$581,655.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$581,655.00
<b>Program Funds Drawdown</b>	\$154,375.46	\$154,375.46
<b>Obligated CDBG DR Funds</b>	\$581,655.00	\$581,655.00
<b>Expended CDBG DR Funds</b>	\$154,375.46	\$154,375.46
Corporation for Affordable Homes of McHenry County	\$154,375.46	\$154,375.46
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for sale or rent.

**Location Description:**

McHenry County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** B-75012-LH

**Activity Title:** City of Champaign - Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

City of Champaign

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$348,800.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$348,800.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$348,800.00	\$348,800.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
City of Champaign	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

City of Champaign, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** B-75012-LM

**Activity Title:** City of Champaign - Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Champaign

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

**Total Projected Budget from All Sources**

N/A

\$0.00

**Total CDBG Program Funds Budgeted**

N/A

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Obligated CDBG DR Funds**

\$0.00

\$0.00

**Expended CDBG DR Funds**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

City of Champaign, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>B-75013-LH</b>
<b>Activity Title:</b>	<b>City of Rock Island - Acq/Rehab Rent or Sale</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
Activity B

**Project Title:**  
Acquisition & Rehab for sale/rent

**Projected Start Date:**  
04/01/2010

**Projected End Date:**  
03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
City of Rock Island

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$945,820.23
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$945,820.23
<b>Program Funds Drawdown</b>	\$199,226.77	\$199,226.77
<b>Obligated CDBG DR Funds</b>	\$383,110.23	\$963,654.61
<b>Expended CDBG DR Funds</b>	\$199,226.77	\$199,226.77
City of Rock Island	\$199,226.77	\$199,226.77
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop demolished or vacant properties.

**Location Description:**

City of Rock Island, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/11

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/11



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/11	0/11	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** B-75013-LM  
**Activity Title:** City of Rock Island - Acq/Rehab Rent or Sale

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 Activity B  
**Projected Start Date:**  
 04/01/2010

**Activity Status:**  
 Under Way  
**Project Title:**  
 Acquisition & Rehab for sale/rent  
**Projected End Date:**  
 03/04/2013  
**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 City of Rock Island

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$953,420.32
Total CDBG Program Funds Budgeted	N/A	\$953,420.32
Program Funds Drawdown	\$370,019.80	\$370,019.80
Obligated CDBG DR Funds	\$605,093.70	\$953,420.32
Expended CDBG DR Funds	\$370,019.80	\$370,019.80
City of Rock Island	\$370,019.80	\$370,019.80
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

City of Rock Island, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households benefitting	0	0	0	0/0	0/5	0/5	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** B-75015-LH  
**Activity Title:** D & O Properties - Acq/Rehab Rent or Sale

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 Activity B  
**Projected Start Date:**  
 04/01/2010

**Activity Status:**  
 Under Way  
**Project Title:**  
 Acquisition & Rehab for sale/rent  
**Projected End Date:**  
 03/04/2013  
**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 D and O Properties One

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$203,928.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$203,928.00
<b>Program Funds Drawdown</b>	\$37,505.02	\$37,505.02
<b>Obligated CDBG DR Funds</b>	\$203,928.00	\$203,928.00
<b>Expended CDBG DR Funds</b>	\$37,505.02	\$37,505.02
D and O Properties One	\$37,505.02	\$37,505.02
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**  
 Acquire and Rehabilitate foreclosed or abandoned properties for rent or sale.

**Location Description:**  
 Macon County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
 No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**  
 No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>B-75016-LH</b>
<b>Activity Title:</b>	<b>City of Quincy - Acq/Rehab Rent or Sale</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

City of Quincy

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,366,730.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,366,730.00
<b>Program Funds Drawdown</b>	\$66,262.61	\$66,262.61
<b>Obligated CDBG DR Funds</b>	\$115,993.83	\$1,366,730.00
<b>Expended CDBG DR Funds</b>	\$66,262.61	\$66,262.61
City of Quincy	\$66,262.61	\$66,262.61
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties.

**Location Description:**

City of Quincy

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** B-75016-LM

**Activity Title:** City of Quincy - Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Quincy

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$195,395.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$195,395.00
<b>Program Funds Drawdown</b>	\$9,705.55	\$9,705.55
<b>Obligated CDBG DR Funds</b>	(\$144,001.35)	\$195,395.00
<b>Expended CDBG DR Funds</b>	\$9,705.55	\$9,705.55
City of Quincy	\$9,705.55	\$9,705.55
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties.

**Location Description:**

City of Quincy

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>B-75017-LH</b>
<b>Activity Title:</b>	<b>City of East St. Louis - Acq/Rehab Rent or Sale</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
Activity B

**Project Title:**  
Acquisition & Rehab for sale/rent

**Projected Start Date:**  
04/01/2010

**Projected End Date:**  
03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
City of East St. Louis

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,737,372.97
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,737,372.97
<b>Program Funds Drawdown</b>	\$44,503.02	\$44,503.02
<b>Obligated CDBG DR Funds</b>	\$1,737,372.97	\$1,737,372.97
<b>Expended CDBG DR Funds</b>	\$44,503.02	\$44,503.02
City of East St. Louis	\$44,503.02	\$44,503.02
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

**Location Description:**

City of East St. Louis, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/10

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/10

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/10	0/0	0/10	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** B-75018-LH

**Activity Title:** Madison County - Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Madison County Community Development

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$464,400.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$464,400.00
<b>Program Funds Drawdown</b>	\$355,871.92	\$355,871.92
<b>Obligated CDBG DR Funds</b>	\$464,400.00	\$464,400.00
<b>Expended CDBG DR Funds</b>	\$355,871.92	\$355,871.92
Madison County Community Development	\$355,871.92	\$355,871.92
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or vacant residential properties for sale or rent.

**Location Description:**

Madison County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** B-75018-LM

**Activity Title:** Madison County - Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

Activity B

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected Start Date:**

04/01/2010

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Madison County Community Development

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$592,814.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$592,814.00
<b>Program Funds Drawdown</b>	\$125,356.37	\$125,356.37
<b>Obligated CDBG DR Funds</b>	\$592,814.00	\$592,814.00
<b>Expended CDBG DR Funds</b>	\$125,356.37	\$125,356.37
Madison County Community Development	\$125,356.37	\$125,356.37
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for sale or rent.

**Location Description:**

Cities of Alton, East Alton, Granite City, and Madison, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/3

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/3

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/3	0/3	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>B-75019-LH</b>
<b>Activity Title:</b>	<b>DuPage County Acq/Rehab Rent or Sale</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
Activity B

**Project Title:**  
Acquisition & Rehab for sale/rent

**Projected Start Date:**  
07/30/2010

**Projected End Date:**  
03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
DuPage County

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$430,471.42
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$430,471.42
<b>Program Funds Drawdown</b>	\$212,850.00	\$212,850.00
<b>Obligated CDBG DR Funds</b>	\$430,471.42	\$430,471.42
<b>Expended CDBG DR Funds</b>	\$212,850.00	\$212,850.00
DuPage County	\$212,850.00	\$212,850.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**  
Acquisition and Rehabilitation

**Location Description:**  
DuPage County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** B-75019-LM

**Activity Title:** DuPage County Acq/Rehab Rent or Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

07/30/2010

**Activity Status:**

Under Way

**Project Title:**

Acquisition & Rehab for sale/rent

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

DuPage County

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,199,128.58
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,199,128.58
<b>Program Funds Drawdown</b>	\$386,100.00	\$386,100.00
<b>Obligated CDBG DR Funds</b>	\$1,199,128.58	\$1,199,128.58
<b>Expended CDBG DR Funds</b>	\$386,100.00	\$386,100.00
DuPage County	\$386,100.00	\$386,100.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation

**Location Description:**

DuPage County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>D-75001-LM</b>
<b>Activity Title:</b>	<b>Delta Center - Demolition</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
Activity D

**Project Title:**  
Demolition

**Projected Start Date:**  
04/01/2010

**Projected End Date:**  
03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
Delta Center, Inc.

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$20,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$20,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$20,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
Delta Center, Inc.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**  
Demolish blighted structures.

**Location Description:**  
Cairo, IL.

**Activity Progress Narrative:**

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/1	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** D-75012-LM

**Activity Title:** City of Champaign - Demolition

**Activity Category:**

Clearance and Demolition

**Project Number:**

Activity D

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Champaign

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$51,200.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$51,200.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$51,200.00	\$51,200.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
City of Champaign	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolish blighted structures.

**Location Description:**

City of Champaign, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>D-75013-LM</b>
<b>Activity Title:</b>	<b>City of Rock Island - Demolition</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
Activity D

**Project Title:**  
Demolition

**Projected Start Date:**  
04/01/2010

**Projected End Date:**  
03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Rock Island

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$408,284.50
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$408,284.50
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$263,365.20	\$408,284.50
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
City of Rock Island	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**  
Demolish blighted structures.

**Location Description:**  
City of Rock Island, IL.

**Activity Progress Narrative:**

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>E-75001-LM</b>
<b>Activity Title:</b>	<b>Delta Center - Redevelopment</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

Activity E

**Project Title:**

Redevelopment

**Projected Start Date:**

04/01/2010

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Delta Center, Inc.

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,656,672.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,656,672.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$7,240.00	\$1,656,672.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
Delta Center, Inc.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop demolished or vacant properties.

**Location Description:**

Cairo, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** E-75003-LM

**Activity Title:** IFF - Redevelopment

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

Activity E

**Project Title:**

Redevelopment

**Projected Start Date:**

04/01/2010

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

IFF

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$2,709,094.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$2,709,094.00
<b>Program Funds Drawdown</b>	\$1,529,956.60	\$1,529,956.60
<b>Obligated CDBG DR Funds</b>	\$2,000,683.00	\$2,709,094.00
<b>Expended CDBG DR Funds</b>	\$1,529,956.60	\$1,529,956.60
IFF	\$1,529,956.60	\$1,529,956.60
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop demolished or vacant properties.

**Location Description:**

Skokie, Evanston, West Ridge, Des Plaines, Mount Prospect, Lombard, Downers Grove, Villa Park, Zion, Waukegan, Brookfield, Berkeley, Hillside, Rock Falls, Streator, Joliet, Lockport and Wilmington, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/11
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/11

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/11	0/11	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** E-75004-LH

**Activity Title:** New Mom's - Redevelopment

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity E

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Redevelopment

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

New Mom's Inc.

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$6,216,548.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$6,216,548.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$2,200,000.00	\$6,216,548.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
New Mom's Inc.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop demolished or vacant properties.

**Location Description:**

City of Chicago, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** E-75009-LM

**Activity Title:** Habitat for Humanity - Redevelopment

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

Activity E

**Project Title:**

Redevelopment

**Projected Start Date:**

04/01/2010

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Habitat for Humanity, Lake County, IL., Inc.

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,880,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,880,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$1,880,000.00	\$1,880,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
Habitat for Humanity, Lake County, IL., Inc.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop demolished or vacant properties.

**Location Description:**

Zion, Waukegan and North Chicago, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** E-75010-LH  
**Activity Title:** Will County - Redevelopment

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 Activity E  
**Projected Start Date:**  
 04/01/2010

**Activity Status:**  
 Under Way  
**Project Title:**  
 Redevelopment  
**Projected End Date:**  
 03/04/2013  
**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 Will County Land Use

Overall	Jul 1 thru Sep 30, 2010	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$500,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$500,000.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$500,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$500,000.00
Will County Land Use	\$0.00	\$500,000.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**  
 Redevelop demolished or vacant properties.

**Location Description:**  
 Bolingbrook, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
 No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/32	0/0	0/32	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>E-75010-LM</b>
<b>Activity Title:</b>	<b>Will County - Redevelopment</b>

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Project Number:**  
 Activity E

**Projected Start Date:**  
 04/01/2010

**Activity Status:**  
 Under Way

**Project Title:**  
 Redevelopment

**Projected End Date:**  
 03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 Will County Land Use

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$358,700.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$358,700.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$358,700.00	\$358,700.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
Will County Land Use	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**  
 Redevelop demolished or vacant properties.

**Location Description:**  
 Will County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
 No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**  
 No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** E-75011-LH

**Activity Title:** CAHMCO - Redevelopment

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity E

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Redevelopment

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Corporation for Affordable Homes of McHenry County

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,818,345.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,818,345.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$1,818,345.00	\$1,818,345.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
Corporation for Affordable Homes of McHenry County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelopment

**Location Description:**

McHenry County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** E-75011-LM

**Activity Title:** CAHMCO - Redevelopment

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity E

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Redevelopment

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Corporation for Affordable Homes of McHenry County

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	(\$338,000.00)	\$0.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop demolished or vacant properties.

**Location Description:**

McHenry County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** E-75012-LH

**Activity Title:** Redevelopment

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity E

**Projected Start Date:**

03/04/2010

**Activity Status:**

Under Way

**Project Title:**

Redevelopment

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

City of Champaign

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$261,200.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$261,200.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$261,200.00	\$261,200.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
City of Champaign	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelopment

**Location Description:**

City of Champaign

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** E-75012-LM

**Activity Title:** City of Champaign - Redevelopment

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity E

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Redevelopment

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Champaign

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,103,500.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,103,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$669,000.00	\$736,200.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
City of Champaign	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop demolished or vacant properties.

**Location Description:**

City of Champaign

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>E-75013-LH</b>
<b>Activity Title:</b>	<b>City of Rock Island - Redevelopment</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity E

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Redevelopment

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

City of Rock Island

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	(\$166,771.99)	\$0.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop demolished or vacant properties.

**Location Description:**

City of Rock Island, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>E-75013-LM</b>
<b>Activity Title:</b>	<b>City of Rock Island - Redevelopment</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
Activity E

**Project Title:**  
Redevelopment

**Projected Start Date:**  
04/01/2010

**Projected End Date:**  
03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Rock Island

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$829,974.95
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$829,974.95
<b>Program Funds Drawdown</b>	\$325,158.23	\$325,158.23
<b>Obligated CDBG DR Funds</b>	\$267,264.95	\$829,974.95
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$325,158.23	\$325,158.23
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**  
Redevelop demolished or vacant properties.

**Location Description:**  
City of Rock Island, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**  
No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** E-75014-LM

**Activity Title:** The Springfield Project - Demolition

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity E

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Redevelopment

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

The Springfield Project

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,416,660.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,416,660.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$410,000.00	\$1,416,660.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
The Springfield Project	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop demolished or vacant properties (vacant land or structure).

**Location Description:**

City of Champaign, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** E-75015-LM

**Activity Title:** D & O Properties - Redevelopment

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity E

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Redevelopment

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

D and O Properties One

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$898,252.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$898,252.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$898,252.00	\$898,252.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
D and O Properties One	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop demolished or vacant properties.

**Location Description:**

Decatur, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>E-75016-LH</b>
<b>Activity Title:</b>	<b>City of Quincy - Redevelopment</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity E

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Redevelopment

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

City of Quincy

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$337,875.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$337,875.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$28,007.52	\$337,875.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
City of Quincy	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop demolished or vacant properties.

**Location Description:**

City of Quincy, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>E-75017-LM</b>
<b>Activity Title:</b>	<b>City of East St. Louis - Redevelopment</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
Activity E

**Project Title:**  
Redevelopment

**Projected Start Date:**  
04/01/2010

**Projected End Date:**  
03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of East St. Louis

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$762,627.03
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$762,627.03
<b>Program Funds Drawdown</b>	\$37,066.00	\$37,066.00
<b>Obligated CDBG DR Funds</b>	\$19,732.03	\$762,627.03
<b>Expended CDBG DR Funds</b>	\$37,066.00	\$37,066.00
City of East St. Louis	\$37,066.00	\$37,066.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**  
Redevelop demolished or vacant properties.

**Location Description:**  
City of East St. Louis, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/16

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/16



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/16	0/16	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** E-75018-LM

**Activity Title:** Madison County - Redevelopment

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

Activity E

**Project Title:**

Redevelopment

**Projected Start Date:**

04/01/2010

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Madison County Community Development

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,542,786.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,542,786.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$962,786.00	\$1,542,786.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop demolished or vacant properties.

**Location Description:**

The cities of Alton, East Alton, Granite City and Madison, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>F-75002-Admin.</b>
<b>Activity Title:</b>	<b>Proviso Township - Administration</b>

**Activity Category:**

Administration

**Project Number:**

Activity F

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Proviso Township Mental Health Commission

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$125,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$125,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$125,000.00	\$125,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
Proviso Township Mental Health Commission	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Project Administration

**Location Description:**

Melrose Park and Stone Park, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** F-75006-Admin.

**Activity Title:** City of Berwyn - Administration

**Activity Category:**

Administration

**Project Number:**

Activity F

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of Berwyn

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$190,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$190,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$190,000.00	\$190,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Program Administration

**Location Description:**

City of Berwyn, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>F-75010-Admin.</b>
<b>Activity Title:</b>	<b>Will County - Administrative</b>

**Activity Category:**

Administration

**Project Number:**

Activity F

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Will County Land Use

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$125,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$125,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$125,000.00	\$125,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Program Administration

**Location Description:**

Will County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** F-75012-Admin.

**Activity Title:** City of Champaign

**Activity Category:**

Administration

**Project Number:**

Activity F

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of Champaign

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$89,485.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$89,485.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$89,485.00	\$89,485.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Program Administration

**Location Description:**

City of Champaign

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** F-75016-Admin.

**Activity Title:** City of Quincy - Administration

**Activity Category:**

Administration

**Project Number:**

Activity F

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of Quincy

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$95,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$95,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$95,000.00	\$95,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Program Administration

**Location Description:**

City of Quincy, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>F-75017-Admin.</b>
<b>Activity Title:</b>	<b>City of East St. Louis - Administrative</b>

**Activity Category:**

Administration

**Project Number:**

Activity F

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of East St. Louis

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$125,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$125,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$125,000.00	\$125,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Program Administration

**Location Description:**

City of East St. Louis, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** F-75018-Admin.

**Activity Title:** Madison County - Administrative

**Activity Category:**

Administration

**Project Number:**

Activity F

**Projected Start Date:**

04/01/2010

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Madison County Community Development

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$130,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$130,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$130,000.00	\$130,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Program Administration

**Location Description:**

Madison County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** F-75019-Admin.

**Activity Title:** Administration

**Activity Category:**

Administration

**Project Number:**

Activity F

**Projected Start Date:**

07/30/2010

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

DuPage County

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$50,400.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$50,400.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$50,400.00	\$50,400.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Administration

**Location Description:**

DuPage County, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>F-IHDA-Admin.</b>
<b>Activity Title:</b>	<b>IHDA Grantee - Administrative</b>

**Activity Category:**

Administration

**Project Number:**

Activity F

**Projected Start Date:**

10/01/2009

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

03/04/2013

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Illinois Housing Development Authority

**Overall**

**Jul 1 thru Sep 30, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$3,685,225.32
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$3,685,225.32
<b>Program Funds Drawdown</b>	\$304,305.50	\$304,305.50
<b>Obligated CDBG DR Funds</b>	\$80,265.32	\$3,685,225.32
<b>Expended CDBG DR Funds</b>	\$0.00	\$304,305.50
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Administration

**Location Description:**

401 N. Michigan Ave. Suite 700  
Chicago, IL. 60611

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---